



**THE CONSTRUCTION OF  
ATHINA  
PORTIONS 66 OF FARM 443, BRAKKLOOF**

**ENVIRONMENTAL MONITORING CHECKLIST  
AND REPORT:  
PRE-CONSTRUCTION AND CONSTRUCTION PHASE**

**November 2024**

Complied by:  
**Lizelle Genade**  
(EAP 2023/7793)  
[lizelle@ecoroute.co.za](mailto:lizelle@ecoroute.co.za)

<b>Environmental Authorisation Holder</b>	Athina development (PTY) Ltd
<b>Environmental Control Officer</b>	Bluepebble CC
<b>EA Reference Number</b>	DEA&DP REF: 16/3/3/1/D1/14/0028/22
<b>OSCAE File Reference</b>	18/66&67/443/PB
<b>CARA Reference Number</b>	13/10/6/3K451
<b>WULA Licence Number</b>	02/K60G/CI/13424

<b>Attention:</b>	
Department of Environmental Affairs and Development Planning	<a href="mailto:DEADPEIAAdmin.George@westerncape.gov.za">DEADPEIAAdmin.George@westerncape.gov.za</a>
	<a href="mailto:Zaahir.Toefy@westerncape.gov.za">Zaahir.Toefy@westerncape.gov.za</a>
	<a href="mailto:Dorien.Werth@westerncape.gov.za">Dorien.Werth@westerncape.gov.za</a>
Bitou Municipality	<a href="mailto:aminne@plett.gov.za">aminne@plett.gov.za</a>
The Department of Water and Sanitation.	<a href="mailto:asam@bgcma.co.za">asam@bgcma.co.za</a>

## 1. Compliance Ratings, Non-Compliances and Detections

Compliance with the EA/EMPr is rated according to the system detailed below:

COMPLIANCE RATING	DEFINITION	PERCENTAGE
Full Compliance	Depicts EA/EMP conditions where the contractor is fully compliant with the particular condition. Where compliance with the condition is completed and compliant, the condition will be removed from the reporting.	100%
Partial Compliance	Depicts EA/EMP conditions where the contractor is partially compliance or where additional actions are required to ensure compliance.	60% -99%
Non-Compliance	Depicts EA/EMP conditions where the contractor is non-compliant.	< 60%
Not commenced yet	Depicts EA/EMP conditions that cannot be monitored or conditions associated with aspects of the project that have not yet commenced.	

Non-compliance with a condition of this environmental authorisation or EMPr is an offence in terms of Section 49A(1)(c) of the National Environmental Management Act, 1998 (Act no. 107 of 1998, as amended).

Document of reference	Activity in terms of authorization	Observation & Corrective action to be taken where necessary	Pic no.	Responsibility
-----------------------	------------------------------------	---	---------	----------------

EMPr p53	<b>Authorization - Authorisations, Licences and Permits (1)</b>			
	All necessary authorisations, permits and licences must be obtained by the Applicant prior to construction commencement. This includes permits for the removal of protected plants.	Yes, NFA licenses will be applied for when and if necessary		EA Holder

EMPr 53	<b>Method statements (1)</b>			
	<p>Has Method Statements been submitted by the Applicant/ Contractor to the ECO and DEA&amp;DP for approval. Method Statements must be adhered to by the Applicant/ Contractor.</p> <ul style="list-style-type: none"> <li>❖ Stormwater management</li> <li>❖ Erosion control</li> <li>❖ Shoring (if required)</li> <li>❖ Dust control</li> <li>❖ Stockpile and storage areas</li> <li>❖ Site preparation and construction</li> <li>❖ Installation of services and roadways</li> <li>❖ Road upgrade</li> <li>❖ Solid waste management</li> <li>❖ Storage of hazardous materials (if applicable)</li> <li>❖ Standard emergency procedures</li> </ul>	<p>Method Statement have been received by Civil Engineer. Thank you.</p> <p>All placed in environmental file, kept on site.</p> <p>Method statements from any new contractors would be required.</p>		Contractor/PM

EMPr 54, 55	<b>Education of Site Staff on General and Environmental Conduct - A general regard for the social and ecological wellbeing of the site and adjacent areas is expected of the site staff. (7)</b>			
	Has all contractors, sub-contractor and delivery personnel been briefed on the Construction Phase Management Rules (Appended to the EMPr)? The main contractor must do these briefings before his staff will be allowed to work on the Estate. The main contractor remains the liable person.	<p>Yes.</p> <p>Ongoing.</p> <p>Copy of environmental training has been given to contractor. Suggested they stick it onto</p>		Contractor/PM

		container wall for all to have access to dos and don'ts and to ensure they comply with EMPr. Should more induction be required as new contractors start on site, project manager need to inform ECO.		
	Has all construction staff been adequately educated by the ECO as to the provisions included in the EMPr, and in terms of general environmentally friendly practice and was language considered during training?	Yes, Two inductions have already been done. One before demolition and one before construction of access road. Ongoing. Hard copy given to current contractor, to be kept on site. More inductions will be done as needed. Contractor to communicate this with ECO.		Contractor/ ECO
	Has all contractors, sub-contractors and casual labourers acknowledged their understanding of the EMPr and environmental responsibilities by signing an induction attendance record?	Yes, Attendance register attached to Hard copy of training left on site. Any new staff needs to sign as well when inducted.		Contractor/ ECO
	Has all staff, operating equipment, shall be adequately trained and sensitised to any potential hazards associated with their tasks?	Yes		Contractor
	Has staff been made aware that they are not to make excessive noise e.g. shouting, hooting.	Yes		Contractor/ ECO
	Where staff turnover is high and with additional appointment of Sub-contractors, it may be necessary to undertake additional induction training sessions. Contractor is responsible for all staff to be inducted and made aware of EA and EMPr. Hard copy of induction left on site for use by Contractor.	Yes, Contractor's responsibility, but ECO is available to do more inductions if required.		Contractor
	Does the Contractor keep records of all environmental training sessions, including names, dates and the information presented?	Yes, on file on site.		Contractor

EMPr 55	Site establishment (11)			
	Has development area, area of works and spoiling areas been clearly identified and demarcate using correct demarcation methods?	Construction of access road completed. Construction of gate area nearing completion. Demarcation have been removed. Some material to be removed.	13,45 12,43	Contractor
	Has material stockpile sites been established within site camp s approved by ECO?	Small stockpiles left. Ready for removal.		Contractor
	Has a waste disposal area been established within site camp as approved by ECO?	Caged bin on site	9,21, 42	Contractor

	Has necessary ablutions facilities, on-site sanitation been established within site camp as approved by ECO?	Yes, toilet on site.	46	Contractor
	Is temporary toilets serviced and cleaned on a regular basis.	Yes, weekly		Contractor
	Has a rest area for smoking and eating been established for workers?	No site camp anymore		Contractor
	Has water been provided for staff for drinking and washing?	Yes		Contractor
	Are all staff only using facilities provided for them, as opposed to ad-hoc alternatives (e.g. fires for cooking, the use of surrounding bush as a toilet facility is strictly forbidden).	Yes, monitored by foreman.		Contractor
	Any signs of open fires being made on site?	None observed on site visit		Contractor
Fire Management	Are there firefighting equipment on site?	None observed. Apologies if I missed it. Some machinery has fire extinguishers on them as standard practice.		Contractor
	Is smoking only done in designated areas where it does not pose a fire risk or adding to pollution?	Yes, no smoking or cigarette butts observed. No official smoking area as there are no site camp anymore.		Contractor

	<b>Access (4)</b>			
	Are all vehicles staying clear of adjacent properties and any other no-go areas?	Yes		Contractor
	Was any trespassing on private / commercial properties adjoining the site observed or reported?	None reported or observed.		Contractor
	Does drivers of heavy-duty vehicles exercise care when travelling to and from the site – and adhere to all legally enforceable requirements?	Yes, no complaints received in this regard.		Contractor
	Are all machinery in good working order?	No leaks observed from machinery on site.		

	<b>Site Management (5)</b>			
	Is construction footprint limited to the construction area? And has it been marked to the satisfaction of ECO?	Site camp removed. Only construction at gate area and landscaping in communal area. No one allowed outside of estate area		Contractor
	Are all activities, materials, equipment, and personnel restricted to construction footprint, and not within the no-go area specified?	Yes, within estate area		Contractor
	The applicant will be held responsible for any clean-up in the dune environment resulting from failure by the contractors or suppliers to properly secure material.	Yes, will be done if this occurs.		Contractor
	Has adequate drainage and erosion protection been provided around the site and where necessary?	Drainage and erosion not an issue on estate site. However, runoff and erosion observed on Robberg road where road was raised. Contractor	28-33	Contractor

		was informed and requested to stabilize area to prevent future runoff and collapse		
	Is dust pollution managed on all access points and other cleared surfaces? Must be dampened whenever necessary and especially in dry and windy conditions to avoid excessive dust. Alternatively, a binding product such as Dustex (supplied by Patch Industrial Supplies) could be used.	No dust pollution observed on site visits.		Contractor

<b>EMPr 58</b>	<b>Waste management (9)</b>			
	Is an integrated waste management system in place, which includes waste minimisation, waste recycling and the proper storage and disposal of waste, which does not impact of the health of the environment and human health?	Yes	42	Contractor
	Is waste being sorted according to the waste hierarchy, discarded in the appropriate manner and recorded (slips from facilities required)?	No. Only one bin observed on site for all waste. No recycling done.		Contractor
	Is site free of litter?	Site tidiness have improved, now that services have been installed and access road have been constructed.		Contractor
	Has an adequate number of appropriate bins been provided for construction workers and staff at locations around site and where they consume food, to collect all domestic refuse, and to minimise littering?	Yes. One bin is sufficient for current construction area		Contractor
	Is ongoing awareness of the need to avoid littering being conducted with staff?	Yes		Contractor
	Any evidence of waste being buried or burned?	None observed on site visits		Contractor
	Any evidence of excavation and use of rubbish pits?	None observed on site visits		Contractor
	Is waste removed from the site on a weekly basis?	Yes		Contractor
	Is building rubble removed from site on a regular basis?	Rubble on site removed.		Contractor

<b>EMPr 56</b>	<b>Storage and stockpiling (11)</b>			
	The contractor will be allowed to erect green storage sheds/huts within the boundaries of the building site and to a maximum height of 2,4 m. The position of such structures must be indicated on the site diagram, which must be approved by Estate Management & ECO.	Containers have been removed as service installation and access road have been completed.		Contractor
	Choice of location for equipment lay-down and storage areas must take into account prevailing winds, distances to "No Go" areas, general on-site topography and water erosion potential of the soil. Impervious surfaces, bunded areas or drip trays must be provided where necessary.	Yes		Contractor
	Material stockpiles must be protected against rain and flooding.	Yes.		Contractor

	Equipment lay-down and storage areas must be designated, demarcated and signed.	Yes.		Contractor
	Stockpiles must not exceed 1.5m in height, must be covered with shade cloth or similar, to prevent erosion and any invasive alien species that begin to grow within it must be removed.	Topsoil and stockpile not exceeding 1.5m	1,8,22,41	Contractor
Hazardous Materials	Material Safety Data Sheets (MSDSs) shall be readily available on site for all chemicals and hazardous substances to be used on site. Where possible and available, MSDSs must additionally include information on ecological impacts and measures to minimize negative environmental impacts during accidental releases or escapes.	None on site. Currently no hazardous material being stored on site.		Contractor
	Cement and other potential environmental pollutants must be stored within an impermeable bunded, roofed and sign posted area.	Currently no cement stored on site		Contractor
	The mixing of cement must be done on Rhino board.	Cement mixed in concrete trays and on boards. One small spill out of concrete tray. Was cleaned up on request of ECO	6,7,20	Contractor
	Minimise fuels and chemicals stored onsite.	Yes		Contractor
	Install bunds and take other precautions to reduce the risk of spills.	To be done when needed.		Contractor
	Implement a contingency plan to handle spills, so that environmental damage is avoided. Method statement required.	Yes. Received.		Contractor

<b>EMPr 57</b>	<b>Erosion and Stormwater Control (5)</b>			
	Soil disturbance during the removal of alien invasive plants must be minimised as much as possible.	Yes		Contractor
	Storm water control must be undertaken to prevent soil loss and erosion impacts from the site.	Discussed above.		Contractor
	Erosion prevention and control measures must be implemented. This may be by the use of mulch bags or silt fences. The engineer must provide a method statement for site specific erosion methods.	Erosion measures required on Robberg road. Engineer to advise on measures needed to prevent further runoff on road.		Contractor
	Provision shall be made for storm water management measures that will ensure effective run-off control and prevent erosion at run-off points.	Stormwater management measures required on Robberg road. Engineer to advise on measures needed to prevent further runoff and erosion on road.		Contractor
	The site must be stabilised where necessary using available materials, where possible. It is recommended that exposed soils are covered with wood chips, and tree branches used to create berms. Any cut alien vegetation on site can be utilised for this purpose if it is without seed.	Yes. ECO has requested area on Robberg road to be stabilized.		Contractor

EMPr 57	<b>Topsoil to be used in rehabilitation (3)</b>			
	Is topsoil stored separate from other materials?	Yes	1,8	Contractor
	Topsoil piles no higher than 1.5m	Yes		Contractor
	Topsoil covered until used in rehabilitation or agricultural practise.	No		Contractor

EMPr 58	<b>Installation of services and roadways (6)</b>			
	Topsoil for trenching along the route for installation of services to be removed to 150 mm deep, maintained and replaced as the final compacted layer in the road reserves.	Service installation done		Contractor
	In trenches of slopes over 25% grade - bio textiles and reseeding to be used to rehabilitate and protect the compacted topsoil.	Service installation done		Contractor
	Install a series of berms across the internal access road to retard flow from higher areas.	Service installation done. Access road complete.		Contractor
	Building sites need to be surrounded with a trench and berm arrangement to contain all building site runoff.	To be done in next phase.		Contractor
	The proposed gabion retention pond needs to be constructed first with site runoff discharged into it.	Construction of retention structure complete.	44	Contractor
	The gabion retention/silt pond needs to be cleaned out prior to handing over the internal services.	To be done.		Contractor

EMPr 8	<b>Conservation of the Natural Environment (17)</b>			
Fauna and Flora	Areas which are identified by the Environmental Control Officer (ECO) as being ecologically sensitive on or adjacent to the site are to be suitably demarcated to prevent damage by construction practices. These areas are to be recognised as "no-go" areas.	All demarcation netting have been removed as service installation and access road is complete.		Contractor
	No natural vegetation may be cleared without prior permission from the ECO and if applicable from any relevant authority. Indigenous vegetation that is removed is to be replanted either back to the point from which it was taken or must be replaced by new relevant indigenous vegetation.	Yes, botanist have been appointed for this purpose. Plants kept in nursery.		Contractor
	All alien invasive plant species must be continuously removed around the site. The best way to do this is to remove the plants from the roots by hand and leave the plants in the sun to dry out and die before disposal. Please refer to the Alien Plant Control Programme.	Yes, done. Chipped to be used on landscaping.	26	Contractor
	Disturbance to birds, animals and reptiles and their habitats must be minimized wherever possible.	Yes, care is taken not to disturb fauna on site.		Contractor



	Permission must be attained from the relevant authority (DFFE) to remove any of the specially protected Milkwood trees (Sideroxynoninerme) that still occur on the properties, even though they are small due to the recent fire.	Yes, NFA license will be applied for when removal of protected tree species are required. Currently trees are marked to ensure no damage. Or disturbance.		Contractor
	The proposed development will not have any flammable natural vegetation remaining. The fire risk was mostly posed by alien vegetation, which will be removed by the development.	Yes, alien vegetation was chipped and will be used on site. Some have been removed.		Contractor
	Clearing of vegetation for the construction phase must be undertaken in a phased approach such that clearing for the roads and services are undertaken first, and clearing for construction of dwellings is undertaken on approval of building plans and OSCAE permit. Details to be provided in method statement that must be compiled by the appointed Contractor for each phase of the development.	Yes. Ongoing. Monitored by ECO		Contractor
Preservation of natural habitats	Prior to the commencement of clearing the proposed building site, the contractor must undertake vegetation search-and-rescue on the site. This operation is a legal requirement to ensure that any endangered vegetation species is transplanted prior to work commencing on the erf.	Yes, has been conducted by botanist already appointed. Ongoing.		Contractor
	A Landscape consultant must be appointed prepare a landscape plan for implementation in the private and common areas.	Landscape plan has been done in the common areas and along access road. Is in the process of being planted.	27, 34-40	Contractor
Landscape Connectivity	A six (6) metre wide ecological corridor along the northern boundary of the development must be establish and maintain. The 6m wide servitude serves as a minor corridor for smaller wildlife, linking the wetland to the west with the coastal dunes to the east. The servitude must not be disturbed during construction activities and be cleared of invasive alien plants.	Ecological corridor area fenced from site.		Contractor
	No structures or infrastructure may be constructed in this servitude without authorisation. This ecological servitude must not be fenced on the eastern and western boundaries. The erection of perimeter fencing must exclude the eastern and western boundary of the corridor to allow for free movement of wildlife through the corridor	Yes, being adhered to. Ongoing. Monitored by ECO		Contractor
	Services (i.e., sewer line, pipeline, electrical cable etc.) must remain outside the west to east corridor.	Yes, service installation done.		Contractor
Foredune conservation	The primary dune system must be designated as a "No-Go" area and no encroachment will be allowed.	New barriers will be erected as private dwelling construction commences.		Contractor
	This area must be actively excluded from the developed area and must not suffer the dumping and other negative impacts that so often accompany building project.	Yes, will be constantly monitored.		Contractor

	The invasive alien vegetation must be removed from the dunes to restore the fragmented areas along the dune. This must be done under the guidance of an Invasive Alien Plant Control Plan.	Yes, been done by appointed botanist. Will be ongoing management thereof.		Contractor/ Botanist
	Beach pathways must be clearly delineated. No movement should be allowed outside of the delineated areas to avoid trampling and to reduce erosion on the foredune.	Yes, pathways done by botanist.		Contractor/ Botanist.
	Gardening and landscaping should not result in removal or destruction of vegetation which will either destabilize a primary or significant dune or cause a significant adverse effect on the dune system due to increased erosion by natural coastal processes or human movement, or detrimentally affect the ecology or habitat.	Yes		Contractor

EMPr 61	<b>Heritage (1)</b>			
	Should any heritage remains be exposed during excavations or any other actions on the site, these must immediately be reported to the Provincial Heritage Resources Authority of the Western Cape, Heritage Western Cape. Heritage remains uncovered or disturbed during earthworks must not be further disturbed until the necessary approval has been obtained from Heritage Western Cape. Heritage remains may only be disturbed by a suitably qualified heritage specialist working under a directive from the relevant Heritage Resources Authority. Heritage remains include: meteorites, archaeological and/or paleontological remains (including fossil shells and trace fossils); coins; indigenous and/or colonial ceramics; any articles of value or antiquity; marine shell heaps; stone artefacts and bone remains; structures and other built features with heritage significance; rock art and rock engravings; shipwrecks; and/or graves or unmarked human burials including grave goods and/or associated burial material.	Yes, noted. Will be reported if anything is exposed and discovered. None observed in October 2024		Contractor

EMPr 63	<b>Vegetation Rehabilitation – progressive rehabilitation must be carried out (4)</b>			
	A 100% indigenous planting plan must be adhered to in terms of all planting carried out on the site. Consultation must be made with a Botanical Specialist for a site-specific vegetation list.	Yes		Contractor/ Botanist
	Erosion prevention and control measures must be implemented. Organic mulch or sandbags must be used to contain all sediment and prevent erosion during rehabilitation.	Landscaping being done. Should additional measures be put into place to prevent runoff on estate site, it needs to be implemented.		Contractor
	A Landscape consultant be appointed to recommend and implement the introduction of an indigenous landscape plan to protect the existing indigenous vegetation and to prepare a landscape plan for implementation in the private and common areas.	Yes, a landscaper has been appointed for common areas. Landscaping currently being done.		Contractor/ Botanist

	All disturbed open space areas are to be rehabilitated using locally occurring indigenous vegetation (plant list available in Section 12).	Yes		Contractor/ Botanist
--	--	-----	--	-------------------------

	<b>Best practice (6)</b>			
EMPr p6	In order of priority aim to: avoid, minimise or remedy disturbance of ecosystems and loss of biodiversity;	Constantly being monitored by ECO		EA Holder/ Contractor
	Avoid degradation of the environment and avoid jeopardising ecosystem integrity;	Constantly being monitored by ECO		EA Holder/ Contractor
	Pursue the best practicable environmental option by means of integrated environmental management.	Constantly being monitored by ECO		EA Holder/ Contractor
	Protect the environment as the people's common heritage;	Constantly being monitored by ECO		EA Holder/ Contractor
	Control and minimise environmental damage; and	Constantly being monitored by ECO		EA Holder/ Contractor
	Pay specific attention to management and planning procedures pertaining to sensitive, vulnerable, highly dynamic or stressed ecosystems.	Constantly being monitored by ECO		EA Holder/ Contractor



## Site photographs

 <p>07 Nov 2024 14:10:33 33 Bayview Drive Whale Rock Ridge Plettenberg Bay Garden Route District Municipality Western Cape</p>	 <p>07 Nov 2024 14:12:24 Robbeberg Road Whale Rock Ridge Plettenberg Bay Garden Route District Municipality Western Cape</p>	 <p>07 Nov 2024 14:12:37 Robbeberg Road Whale Rock Ridge Plettenberg Bay Garden Route District Municipality Western Cape</p>
<p>1. Fencing installed. Topsoil stored next to road close to entrance of property.</p>	<p>2. Robbeberg road layered with gravel and G5.</p>	<p>3. Headwall, stormwater outlet on wetland side of the road.</p>
 <p>07 Nov 2024 14:12:41 Robbeberg Road Whale Rock Ridge Plettenberg Bay Garden Route District Municipality Western Cape</p>	 <p>07 Nov 2024 14:13:06 Robbeberg Road Whale Rock Ridge Plettenberg Bay Garden Route District Municipality Western Cape</p>	 <p>07 Nov 2024 14:16:06 Robbeberg Road Whale Rock Ridge Plettenberg Bay Garden Route District Municipality Western Cape</p>
<p>4. Vegetation disturbed in the construction of headwall.</p>	<p>5. Stormwater retaining structure.</p>	<p>6. Cement mixed in concrete trays. Some was spilled. Clean up required.</p>



 <p>07 Nov 2024 14:16:12 Robbeberg Road Whale Rock Ridge Plettenberg Bay Garden Route District Municipality Western Cape</p> <p>7.</p> <p>Cement mixed on board.</p>	 <p>07 Nov 2024 14:17:13 Robbeberg Road Whale Rock Ridge Plettenberg Bay Garden Route District Municipality Western Cape</p> <p>8.</p> <p>Topsoil stored on site.</p>	 <p>07 Nov 2024 14:17:20 Robbeberg Road Whale Rock Ridge Plettenberg Bay Garden Route District Municipality Western Cape</p> <p>9.</p> <p>Bin on site. Waste from initial construction site, ready for removal/</p>
 <p>07 Nov 2024 14:18:34 Robbeberg Road Whale Rock Ridge Plettenberg Bay Garden Route District Municipality Western Cape</p> <p>10.</p> <p>Gabions installed to address sand encroaching on access road surface.</p>	 <p>07 Nov 2024 14:18:44 Robbeberg Road Whale Rock Ridge Plettenberg Bay Garden Route District Municipality Western Cape</p> <p>11.</p> <p>Litter on site.</p>	 <p>07 Nov 2024 14:18:59 Robbeberg Road Whale Rock Ridge Plettenberg Bay Garden Route District Municipality Western Cape</p> <p>12.</p> <p>Demarcation netting removed as service and access road construction is completed.</p>





13.

Access road completed



14.

Stormwater runoff channel completed.



15.

Material stored on site.



16.

Material from road encroaching on vegetation on wetland side.



17.


Material from road encroaching on vegetation on wetland side.



18.

Storm water outlet. Soil encroaching on vegetation next to wetland area.





19.

Soil encroaching on vegetation next to wetland area..



20.

Cement mixed in truck.



21.

Waste stored in pallet box.



22.

Topsoil stored on site.



23.

Fencing done on front of property on the road side.









24.

Material stored on site.



 <p>20 Nov 2024 10:11:10 Robbeberg Road Whale Rock Ridge Plettenberg Bay Garden Route District Municipality Western Cape</p> <p>25.</p>	 <p>20 Nov 2024 10:12:40 3957 Aquarius Close Plettenberg Bay Garden Route District Municipality Western Cape</p> <p>26.</p>	 <p>20 Nov 2024 10:14:20 Robbeberg Road Whale Rock Ridge Plettenberg Bay Garden Route District Municipality Western Cape</p> <p>27.</p>
<p>Stormwater channel complete.</p>	<p>Chipped vegetation on site.</p>	<p>Landscaping in progress. Compost being delivered.</p>
 <p>28 Nov 2024 10:45:31 Whale Rock Village Plettenberg Bay Garden Route District Municipality Western Cape</p> <p>28.</p>	 <p>28 Nov 2024 10:46:41 Whale Rock Village Plettenberg Bay Garden Route District Municipality Western Cape</p> <p>29.</p>	 <p>28 Nov 2024 10:46:54 Whale Rock Village Plettenberg Bay Garden Route District Municipality Western Cape</p> <p>30.</p>
<p>Serious runoff visible after the rain.</p>	<p>Area on the road on wetland side need to be stabilised soonest to prevent further, runoff, erosion and collapse. Was discussed with contractor.</p>	<p>Area on the road on wetland side need to be stabilised soonest to prevent further, runoff, erosion and collapse. Was discussed with contractor.</p>



 <p>28 Nov 2024 10:46:56 Whale Rock Village Plettenberg Bay Garden Route District Municipality Western Cape</p> <p>31.</p>	 <p>28 Nov 2024 10:47:04 Robbeberg Road Whale Rock Ridge Plettenberg Bay Garden Route District Municipality Western Cape</p> <p>32.</p>	 <p>28 Nov 2024 10:47:06 Robbeberg Road Whale Rock Ridge Plettenberg Bay Garden Route District Municipality Western Cape</p> <p>33.</p>
<p>Area on the road on wetland side need to be stabilised soonest to prevent further, runoff, erosion and collapse. Was discussed with contractor.</p>	<p>Area on the road on wetland side need to be stabilised soonest to prevent further, runoff, erosion and collapse. Was discussed with contractor.</p>	<p>Serious runoff visible after the rain. Was discussed with contractor. Area need to be stabilized and planted to avoid future incidents.</p>
 <p>28 Nov 2024 10:50:14 33 Bayview Drive Whale Rock Ridge Plettenberg Bay Garden Route District Municipality Western Cape</p> <p>34.</p>	 <p>28 Nov 2024 10:50:24 33 Bayview Drive Whale Rock Ridge Plettenberg Bay Garden Route District Municipality Western Cape</p> <p>35.</p>	 <p>28 Nov 2024 10:50:44 Robbeberg Road Whale Rock Ridge Plettenberg Bay Garden Route District Municipality Western Cape</p> <p>36.</p>
<p>Communal area is being planted as per landscape design.</p>	<p>Communal area is being planted as per landscape design.</p>	<p>Communal area is being planted as per landscape design.</p>



 <p>28 Nov 2024 10:50:47 Robbeberg Road Whale Rock Ridge Plettenberg Bay Garden Route District Municipality Western Cape</p>	 <p>28 Nov 2024 10:51:04 Robbeberg Road Whale Rock Ridge Plettenberg Bay Garden Route District Municipality Western Cape</p>	 <p>28 Nov 2024 10:51:39 Robbeberg Road Whale Rock Ridge Plettenberg Bay Garden Route District Municipality Western Cape</p>
<p>37.</p> <p>Communal area is being planted as per landscape design.</p>	<p>38.</p> <p>Compost stored on site.</p>	<p>39.</p> <p>Communal area is being planted as per landscape design.</p>
 <p>28 Nov 2024 10:51:42 Robbeberg Road Whale Rock Ridge Plettenberg Bay Garden Route District Municipality Western Cape</p>	 <p>28 Nov 2024 10:51:49 Robbeberg Road Whale Rock Ridge Plettenberg Bay Garden Route District Municipality Western Cape</p>	 <p>28 Nov 2024 10:52:39 Robbeberg Road Whale Rock Ridge Plettenberg Bay Garden Route District Municipality Western Cape</p>
<p>40.</p> <p>Communal area is being planted as per landscape design.</p>	<p>41.</p> <p>Compost stored on site. Rubble on site ready for removal.</p>	<p>42.</p> <p>Wase being stored in caged bin.</p>



 <p>28 Nov 2024 10:53:02 Robbeberg Road Whale Rock Ridge Plettenberg Bay Garden Route District Municipality Western Cape</p>	 <p>28 Nov 2024 10:53:11 Robbeberg Road Whale Rock Ridge Plettenberg Bay Garden Route District Municipality Western Cape</p>	 <p>28 Nov 2024 10:53:46</p>
<p>43.</p> <p>Material ready for removal after completion of access road.</p>	<p>44.</p> <p>Retaining structure fenced.</p>	<p>45.</p> <p>Gate construction nearing completion. Area neat and tidy.</p>
 <p>28 Nov 2024 10:50:57 Robbeberg Road Whale Rock Ridge Plettenberg Bay Garden Route District Municipality Western Cape</p>		
<p>46.</p> <p>Toilet on site. Needs to be secured.</p>		

## Conclusion

Service installation and internal access road has been completed

Minimal material still being stored on site, ready for removal. Small amount of rubble and waste still on site. Overall site is relatively neat and tidy.

The raised area on Robberg road is showing runoff, leading to erosion on the wetland side of the road. Contractor was made aware of this, and they will put measures in place to stabilize area and address stormwater runoff.

**85/91 - 93% Compliance**